

**City of Oak Ridge, Tennessee  
Rehabilitation Projects Scheduling**

ID	Task Name	Duration	Start	Finish	March 2012		April 2013				May 2014				June 2015									
					December 21		July 1		January 11		July 21		February 1		August 11		February 21		September 1					
					8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22		
1	<b>Round I</b>	<b>677.25 days</b>	<b>Mon 3/19/12</b>	<b>Wed 1/1/14</b>																				
2	<b>East Plant I-Mini System E12</b>																							
3	Authorization	1 day	Mon 3/19/12	Mon 3/19/12																				
4	Submit to TDEC	154.25 days	Mon 3/19/12	Tue 8/14/12																				
5	TDEC Approval	47.5 days	Tue 8/14/12	Fri 9/28/12																				
6	Advertise for Bids	1 day	Fri 8/10/12	Fri 8/10/12																				
7	Bid Opening	1 day	Thu 9/6/12	Thu 9/6/12																				
8	Recommendation of Award	1 day	Wed 10/3/12	Wed 10/3/12																				
9	Notice of Award	1 day	Mon 10/8/12	Mon 10/8/12																				
10	Pre-Construction Conference	1 day	Tue 10/23/12	Tue 10/23/12																				
11	Notice to Proceed	1 day	Mon 10/29/12	Mon 10/29/12																				
12	Substantial Completion	180 days	Mon 10/29/12	Sat 4/20/13																				
13	Project Close-out	30 days	Sat 4/20/13	Sat 5/18/13																				
14	Asbuilt Drawings & GIS Update	60 days	Sat 5/18/13	Sun 7/14/13																				
15	<b>East Plant II-Mini System E11</b>																							
16	Authorization	1 day	Mon 3/19/12	Mon 3/19/12																				
17	Submit to TDEC	154.25 days	Mon 3/19/12	Tue 8/14/12																				
18	TDEC Approval	47.5 days	Tue 8/14/12	Fri 9/28/12																				
19	Advertise for Bids	1 day	Fri 8/10/12	Fri 8/10/12																				
20	Bid Opening	1 day	Tue 9/11/12	Tue 9/11/12																				
21	Recommendation of Award	1 day	Wed 10/3/12	Wed 10/3/12																				
22	Notice of Award	1 day	Mon 10/8/12	Mon 10/8/12																				
23	Pre-Construction Conference	1 day	Tue 10/23/12	Tue 10/23/12																				
24	Notice to Proceed	1 day	Mon 10/29/12	Mon 10/29/12																				
25	Substantial Completion	180 days	Mon 10/29/12	Sat 4/20/13																				
26	Project Close-out	30 days	Sat 4/20/13	Sat 5/18/13																				
27	Asbuilt Drawings & GIS Update	60 days	Sat 5/18/13	Sun 7/14/13																				
28	<b>East Plant III-Mini System E10</b>																							
29	Authorization	1 day	Mon 3/19/12	Mon 3/19/12																				
30	Submit to TDEC	154.25 days	Mon 3/19/12	Tue 8/14/12																				
31	TDEC Approval	47.5 days	Tue 8/14/12	Fri 9/28/12																				
32	Advertise for Bids	1 day	Tue 12/11/12	Tue 12/11/12																				
33	Bid Opening	1 day	Thu 1/17/13	Thu 1/17/13																				
34	Recommendation of Award	1 day	Mon 1/21/13	Mon 1/21/13																				
35	Notice of Award	1 day	Mon 1/28/13	Mon 1/28/13																				
36	Pre-Construction Conference	1 day	Fri 2/1/13	Fri 2/1/13																				
37	Notice to Proceed	1 day	Mon 2/11/13	Mon 2/11/13																				
38	Substantial Completion	180 days	Mon 2/11/13	Sat 8/3/13																				
39	Project Close-out	30 days	Sat 8/3/13	Sat 8/31/13																				
40	Asbuilt Drawings & GIS Update	65.25 days	Sat 8/31/13	Fri 11/1/13																				
41	<b>East Plant IV-Mini System E9</b>																							
42	Authorization	1 day	Mon 3/19/12	Mon 3/19/12																				
43	Submit to TDEC	154.25 days	Mon 3/19/12	Tue 8/14/12																				

**City of Oak Ridge, Tennessee  
Rehabilitation Projects Scheduling**

ID	Task Name	Duration	Start	Finish	March 2012				April 2013				May 2014				June 2015					
					December 21		July 1		January 11		July 21		February 1		August 11		February 21		September 1			
					8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22
44	TDEC Approval	47.5 days	Tue 8/14/12	Fri 9/28/12																		
45	Advertise for Bids	1 day	Tue 12/11/12	Tue 12/11/12						I												
46	Bid Opening	1 day	Mon 1/21/13	Mon 1/21/13						I												
47	Recommendation of Award	1 day	Thu 1/24/13	Thu 1/24/13						I												
48	Notice of Award	1 day	Thu 1/31/13	Thu 1/31/13						I												
49	Pre-Construction Conference	1 day	Fri 2/1/13	Fri 2/1/13						I												
50	Notice to Proceed	1 day	Mon 2/11/13	Mon 2/11/13						I												
51	Substantial Completion	240 days	Mon 2/11/13	Mon 9/30/13																		
52	Project Close-out	30 days	Mon 9/30/13	Mon 10/28/13																		
53	Asbuilt Drawings & GIS Update	68.25 days	Mon 10/28/13	Wed 1/1/14																		
54	<b>East Plant V-Mini System E6</b>																					
55	Authorization	1 day	Mon 3/19/12	Mon 3/19/12		I																
56	Submit to TDEC	154.25 days	Mon 3/19/12	Tue 8/14/12																		
57	TDEC Approval	47.5 days	Tue 8/14/12	Fri 9/28/12																		
58	Advertise for Bids	1 day	Tue 12/11/12	Tue 12/11/12						I												
59	Bid Opening	1 day	Thu 1/24/13	Thu 1/24/13						I												
60	Recommendation of Award	1 day	Mon 1/28/13	Mon 1/28/13						I												
61	Notice of Award	1 day	Thu 1/31/13	Thu 1/31/13						I												
62	Pre-Construction Conference	1 day	Fri 2/1/13	Fri 2/1/13						I												
63	Notice to Proceed	1 day	Mon 2/11/13	Mon 2/11/13						I												
64	Substantial Completion	180 days	Mon 2/11/13	Sat 8/3/13																		
65	Project Close-out	30 days	Sat 8/3/13	Sat 8/31/13																		
66	Asbuilt Drawings & GIS Update	65.25 days	Sat 8/31/13	Fri 11/1/13																		
67																						
68	<b>Round 2</b>	<b>641.13 days</b>	<b>Thu 1/10/13</b>	<b>Sat 9/20/14</b>																		
69	<b>East Plant VI</b>																					
70	Authorization	1 day	Thu 1/10/13	Thu 1/10/13						I												
71	Submit to TDEC	127.25 days	Thu 1/10/13	Sun 5/12/13																		
72	TDEC Approval	30 days	Sun 5/12/13	Sun 6/9/13																		
73	Advertise for Bids	1 day	Wed 6/12/13	Wed 6/12/13																		
74	Bid Opening	1 day	Fri 7/12/13	Fri 7/12/13																		
75	Recommendation of Award	1 day	Mon 7/15/13	Mon 7/15/13																		
76	Notice of Award	1 day	Thu 8/1/13	Thu 8/1/13																		
77	Pre-Construction Conference	1 day	Sun 8/18/13	Sun 8/18/13																		
78	Notice to Proceed	1 day	Thu 8/22/13	Thu 8/22/13																		
79	Substantial Completion	6 mons	Thu 8/22/13	Tue 2/11/14																		
80	Project Close-out	30 days	Mon 2/24/14	Mon 3/24/14																		
81	Asbuilt Drawings & GIS Update	60 days	Mon 3/24/14	Tue 5/20/14																		
82	<b>East Plant VII</b>																					
83	Authorization	1 day	Sun 2/10/13	Sun 2/10/13						I												
84	Submit to TDEC	127.5 days	Sun 2/10/13	Thu 6/13/13																		
85	TDEC Approval	30 days	Thu 6/13/13	Thu 7/11/13																		
86	Advertise for Bids	1 day	Sat 7/13/13	Sat 7/13/13																		

**City of Oak Ridge, Tennessee  
Rehabilitation Projects Scheduling**

ID	Task Name	Duration	Start	Finish	March 2012				April 2013				May 2014				June 2015					
					December 21		July 1		January 11		July 21		February 1		August 11		February 21		September 1			
					8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22
87	Bid Opening	1 day	Mon 8/12/13	Mon 8/12/13																		
88	Recommendation of Award	1 day	Thu 8/15/13	Thu 8/15/13																		
89	Notice of Award	1 day	Sun 9/1/13	Sun 9/1/13																		
90	Pre-Construction Conference	1 day	Wed 9/18/13	Wed 9/18/13																		
91	Notice to Proceed	1 day	Sun 9/22/13	Sun 9/22/13																		
92	Substantial Completion	6 mons	Fri 10/4/13	Wed 3/26/14																		
93	Project Close-out	30 days	Thu 3/27/14	Thu 4/24/14																		
94	Asbuilt Drawings & GIS Update	60 days	Thu 4/24/14	Fri 6/20/14																		
95	<b>East Plant VIII</b>																					
96	Authorization	1.13 days	Sun 3/10/13	Sun 3/10/13																		
97	Submit to TDEC	128.38 days	Sun 3/10/13	Thu 7/11/13																		
98	TDEC Approval	30 days	Thu 7/11/13	Thu 8/8/13																		
99	Advertise for Bids	1 day	Tue 8/13/13	Tue 8/13/13																		
100	Bid Opening	1 day	Thu 9/12/13	Thu 9/12/13																		
101	Recommendation of Award	1 day	Sun 9/15/13	Sun 9/15/13																		
102	Notice of Award	1 day	Tue 10/1/13	Tue 10/1/13																		
103	Pre-Construction Conference	1 day	Fri 10/18/13	Fri 10/18/13																		
104	Notice to Proceed	1 day	Tue 10/22/13	Tue 10/22/13																		
105	Substantial Completion	6 mons	Tue 10/22/13	Sun 4/13/14																		
106	Project Close-out	30 days	Sun 4/13/14	Sun 5/11/14																		
107	Asbuilt Drawings & GIS Update	60 days	Sat 5/24/14	Sun 7/20/14																		
108	<b>East Plant IX</b>																					
109	Authorization	1.13 days	Wed 4/10/13	Thu 4/11/13																		
110	Submit to TDEC	128.38 days	Wed 4/10/13	Sun 8/11/13																		
111	TDEC Approval	30 days	Sun 8/11/13	Sun 9/8/13																		
112	Advertise for Bids	1 day	Thu 9/12/13	Thu 9/12/13																		
113	Bid Opening	1 day	Sat 10/12/13	Sat 10/12/13																		
114	Recommendation of Award	1 day	Tue 10/15/13	Tue 10/15/13																		
115	Notice of Award	1 day	Fri 11/1/13	Fri 11/1/13																		
116	Pre-Construction Conference	1 day	Mon 11/18/13	Mon 11/18/13																		
117	Notice to Proceed	1 day	Fri 11/22/13	Fri 11/22/13																		
118	Substantial Completion	6 mons	Fri 11/22/13	Wed 5/14/14																		
119	Project Close-out	30 days	Wed 5/14/14	Wed 6/11/14																		
120	Asbuilt Drawings & GIS Update	60 days	Tue 6/24/14	Wed 8/20/14																		
121	<b>East Plant X</b>																					
122	Authorization	2 days	Fri 5/10/13	Sat 5/11/13																		
123	Submit to TDEC	128.5 days	Fri 5/10/13	Tue 9/10/13																		
124	TDEC Approval	30 days	Tue 9/10/13	Tue 10/8/13																		
125	Advertise for Bids	1 day	Sun 10/13/13	Sun 10/13/13																		
126	Bid Opening	1 day	Tue 11/12/13	Tue 11/12/13																		
127	Recommendation of Award	1 day	Fri 11/15/13	Fri 11/15/13																		
128	Notice of Award	1 day	Fri 11/1/13	Fri 11/1/13																		
129	Pre-Construction Conference	1 day	Wed 12/18/13	Wed 12/18/13																		

**City of Oak Ridge, Tennessee  
Rehabilitation Projects Scheduling**

ID	Task Name	Duration	Start	Finish	March 2012		April 2013				May 2014				June 2015							
					December 21		July 1		January 11		July 21		February 1		August 11		February 21		September 1			
					8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22
130	Notice to Proceed	1 day	Sun 12/22/13	Sun 12/22/13																		
131	Substantial Completion	6 mons	Sun 12/22/13	Fri 6/13/14																		
132	Project Close-out	30 days	Fri 6/13/14	Fri 7/11/14																		
133	Asbuilt Drawings & GIS Update	60 days	Fri 7/25/14	Sat 9/20/14																		
134																						
135	<b>Round 3</b>	<b>690.88 days</b>	<b>Sun 7/14/13</b>	<b>Mon 5/11/15</b>																		
136	<b>Y-12 I</b>																					
137	Authorization	1 day	Sun 7/14/13	Sun 7/14/13																		
138	Submit to TDEC	90 days	Sun 7/14/13	Tue 10/8/13																		
139	TDEC Approval	30 days	Tue 10/8/13	Tue 11/5/13																		
140	Advertise for Bids	1 day	Mon 10/14/13	Mon 10/14/13																		
141	Mandatory Pre-Bid Meeting	1 day	Tue 11/19/13	Tue 11/19/13																		
142	Bid Opening	1 day	Tue 11/26/13	Tue 11/26/13																		
143	Recommendation of Award	1 day	Mon 12/16/13	Mon 12/16/13																		
144	ATA Award	30 days	Fri 1/3/14	Fri 1/31/14																		
145	Notice of Award	1 day	Mon 2/10/14	Mon 2/10/14																		
146	Pre-Construction Conference	1 day	Sat 2/22/14	Sat 2/22/14																		
147	Notice to Proceed	1 day	Wed 2/26/14	Wed 2/26/14																		
148	Substantial Completion	180 days	Wed 2/26/14	Mon 8/18/14																		
149	Project Close-out	30 days	Mon 8/18/14	Mon 9/15/14																		
150	Asbuilt Drawings & GIS Update	60 days	Mon 9/15/14	Tue 11/11/14																		
151	<b>Y-12 II</b>																					
152	Authorization	1 day	Sun 7/14/13	Sun 7/14/13																		
153	Submit to TDEC	90 days	Sun 7/14/13	Tue 10/8/13																		
154	TDEC Approval	30 days	Tue 10/8/13	Tue 11/5/13																		
155	Advertise for Bids	1 day	Mon 10/14/13	Mon 10/14/13																		
156	Mandatory Pre-Bid Meeting	1 day	Tue 11/19/13	Tue 11/19/13																		
157	Bid Opening	1 day	Thu 11/28/13	Thu 11/28/13																		
158	Recommendation of Award	1 day	Mon 12/16/13	Mon 12/16/13																		
159	ATA Award	30 days	Fri 1/3/14	Fri 1/31/14																		
160	Notice of Award	1 day	Mon 2/10/14	Mon 2/10/14																		
161	Pre-Construction Conference	1 day	Sat 2/22/14	Sat 2/22/14																		
162	Notice to Proceed	1 day	Wed 2/26/14	Wed 2/26/14																		
163	Substantial Completion	180 days	Wed 2/26/14	Mon 8/18/14																		
164	Project Close-out	30 days	Mon 8/18/14	Mon 9/15/14																		
165	Asbuilt Drawings & GIS Update	60 days	Mon 9/15/14	Tue 11/11/14																		
166	<b>Central City I</b>																					
167	Authorization	1 day	Tue 1/14/14	Tue 1/14/14																		
168	Submit to TDEC	90 days	Tue 1/14/14	Thu 4/10/14																		
169	TDEC Approval	30 days	Thu 4/10/14	Thu 5/8/14																		
170	Advertise for Bids	1 day	Wed 5/14/14	Wed 5/14/14																		
171	Mandatory Pre-Bid Meeting	1 day	Wed 5/28/14	Wed 5/28/14																		
172	Bid Opening	1 day	Thu 6/19/14	Thu 6/19/14																		

**City of Oak Ridge, Tennessee  
Rehabilitation Projects Scheduling**

ID	Task Name	Duration	Start	Finish	March 2012				April 2013				May 2014				June 2015					
					December 21		July 1		January 11		July 21		February 1		August 11		February 21		September 1			
					8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22
173	Recommendation of Award	1 day	Thu 7/3/14	Thu 7/3/14																		
174	ATA Award	30 days	Sat 7/5/14	Sat 8/2/14																		
175	Notice of Award	1 day	Wed 8/6/14	Wed 8/6/14																		
176	Pre-Construction Conference	1 day	Fri 8/22/14	Fri 8/22/14																		
177	Notice to Proceed	1 day	Tue 8/26/14	Tue 8/26/14																		
178	Substantial Completion	180 days	Tue 8/26/14	Sun 2/15/15																		
179	Project Close-out	30 days	Sun 2/15/15	Sun 3/15/15																		
180	Asbuilt Drawings & GIS Update	60 days	Sun 3/15/15	Mon 5/11/15																		
181	<b>Central City II</b>																					
182	Authorization	1 day	Tue 1/14/14	Tue 1/14/14																		
183	Submit to TDEC	90 days	Tue 1/14/14	Thu 4/10/14																		
184	TDEC Approval	30 days	Thu 4/10/14	Thu 5/8/14																		
185	Advertise for Bids	1 day	Wed 5/14/14	Wed 5/14/14																		
186	Mandatory Pre-Bid Meeting	1 day	Wed 5/28/14	Wed 5/28/14																		
187	Bid Opening	1 day	Tue 6/24/14	Tue 6/24/14																		
188	Recommendation of Award	1 day	Thu 7/3/14	Thu 7/3/14																		
189	ATA Award	30 days	Sat 7/5/14	Sat 8/2/14																		
190	Notice of Award	1 day	Wed 8/6/14	Wed 8/6/14																		
191	Pre-Construction Conference	1 day	Fri 8/22/14	Fri 8/22/14																		
192	Notice to Proceed	1 day	Tue 8/26/14	Tue 8/26/14																		
193	Substantial Completion	180 days	Tue 8/26/14	Sun 2/15/15																		
194	Project Close-out	30 days	Sun 2/15/15	Sun 3/15/15																		
195	Asbuilt Drawings & GIS Update	60 days	Sun 3/15/15	Mon 5/11/15																		
196																						
197	<b>Round IV</b>	<b>469.25 days</b>	<b>Wed 6/11/14</b>	<b>Sun 9/6/15</b>																		
198	<b>Turtle Park I</b>																					
199	Authorization	1 day	Wed 6/11/14	Wed 6/11/14																		
200	Submit to TDEC	90 days	Wed 6/11/14	Fri 9/5/14																		
201	TDEC Approval	30 days	Fri 9/5/14	Fri 10/3/14																		
202	Advertise for Bids	1 day	Wed 10/15/14	Wed 10/15/14																		
203	Mandatory Pre-Bid Meeting	1 day	Wed 10/29/14	Wed 10/29/14																		
204	Bid Opening	1 day	Thu 11/13/14	Thu 11/13/14																		
205	Recommendation of Award	1 day	Fri 11/28/14	Fri 11/28/14																		
206	ATA Award	30 days	Mon 12/1/14	Mon 12/29/14																		
207	Notice of Award	1 day	Thu 1/1/15	Thu 1/1/15																		
208	Pre-Construction Conference	1 day	Thu 1/15/15	Thu 1/15/15																		
209	Notice to Proceed	1 day	Wed 1/21/15	Wed 1/21/15																		
210	Substantial Completion	150 days	Wed 1/21/15	Sun 6/14/15																		
211	Project Close-out	30 days	Sun 6/14/15	Sun 7/12/15																		
212	Asbuilt Drawings & GIS Update	59.13 days	Sun 7/12/15	Sun 9/6/15																		
213	<b>Turtle Park II</b>																					
214	Authorization	1 day	Wed 6/11/14	Wed 6/11/14																		
215	Submit to TDEC	90 days	Wed 6/11/14	Fri 9/5/14																		

**City of Oak Ridge, Tennessee  
Rehabilitation Projects Scheduling**

ID	Task Name	Duration	Start	Finish	March 2012				April 2013				May 2014				June 2015					
					December 21		July 1		January 11		July 21		February 1		August 11		February 21		September 1			
					8/28	11/27	2/26	5/27	8/26	11/25	2/24	5/26	8/25	11/24	2/23	5/25	8/24	11/23	2/22	5/24	8/23	11/22
216	TDEC Approval	30 days	Fri 9/5/14	Fri 10/3/14																		
217	Advertise for Bids	1 day	Wed 10/15/14	Wed 10/15/14																		
218	Mandatory Pre-Bid Meeting	1 day	Wed 10/29/14	Wed 10/29/14																		
219	Bid Opening	1 day	Tue 11/18/14	Tue 11/18/14																		
220	Recommendation of Award	1 day	Fri 11/28/14	Fri 11/28/14																		
221	ATA Award	30 days	Mon 12/1/14	Mon 12/29/14																		
222	Notice of Award	1 day	Thu 1/1/15	Thu 1/1/15																		
223	Pre-Construction Conference	1 day	Thu 1/15/15	Thu 1/15/15																		
224	Notice to Proceed	1 day	Wed 1/21/15	Wed 1/21/15																		
225	Substantial Completion	150 days	Wed 1/21/15	Sun 6/14/15																		
226	Project Close-out	30 days	Sun 6/14/15	Sun 7/12/15																		
227	Asbuilt Drawings & GIS Update	59.13 days	Sun 7/12/15	Sun 9/6/15																		
228	<b>West End I</b>																					
229	Authorization	1 day	Wed 6/11/14	Wed 6/11/14																		
230	Submit to TDEC	90 days	Wed 6/11/14	Fri 9/5/14																		
231	TDEC Approval	30 days	Fri 9/5/14	Fri 10/3/14																		
232	Advertise for Bids	1 day	Wed 10/15/14	Wed 10/15/14																		
233	Mandatory Pre-Bid Meeting	1 day	Wed 10/29/14	Wed 10/29/14																		
234	Bid Opening	1 day	Thu 11/20/14	Thu 11/20/14																		
235	Recommendation of Award	1 day	Fri 11/28/14	Fri 11/28/14																		
236	ATA Award	30 days	Mon 12/1/14	Mon 12/29/14																		
237	Notice of Award	1 day	Thu 1/1/15	Thu 1/1/15																		
238	Pre-Construction Conference	1 day	Thu 1/15/15	Thu 1/15/15																		
239	Notice to Proceed	1 day	Wed 1/21/15	Wed 1/21/15																		
240	Substantial Completion	150 days	Wed 1/21/15	Sun 6/14/15																		
241	Project Close-out	30 days	Sun 6/14/15	Sun 7/12/15																		
242	Asbuilt Drawings & GIS Update	59.13 days	Sun 7/12/15	Sun 9/6/15																		
243																						
244	<b>Equalization Basins</b>	<b>1111.25 days</b>	<b>Mon 9/10/12</b>	<b>Tue 8/18/15</b>																		
245	Authorization	1 day	Mon 9/10/12	Mon 9/10/12																		
246	Submit to TDEC	284.75 days	Thu 9/20/12	Fri 6/21/13																		
247	TDEC Approval	30 days	Fri 6/21/13	Fri 7/19/13																		
248	Advertise for Bids	1 day	Fri 7/26/13	Fri 7/26/13																		
249	Mandatory Pre-Bid Meeting	1 day	Thu 8/22/13	Thu 8/22/13																		
250	Bid Opening	1 day	Thu 9/5/13	Thu 9/5/13																		
251	Recommendation of Award	1 day	Tue 10/15/13	Tue 10/15/13																		
252	ATA Award	1 day	Mon 11/18/13	Mon 11/18/13																		
253	Notice of Award	15.5 days	Mon 11/18/13	Mon 12/2/13																		
254	Pre-Construction Conference	1 day	Thu 12/12/13	Thu 12/12/13																		
255	Notice to Proceed	1 day	Thu 1/2/14	Thu 1/2/14																		
256	Substantial Completion	527.25 days	Thu 1/2/14	Mon 5/25/15																		
257	Project Close-out	30 days	Mon 5/25/15	Mon 6/22/15																		
258	Asbuilt Drawings & GIS Update	60 days	Mon 6/22/15	Tue 8/18/15																		